GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Water Resources Department- Polavaram Irrigation Project Left Main Canal- Conducting Detailed Investigation, preparation of Hydraulic particulars, designs and Engineering, preparation of estimates and execution of Main Canal, formation of banks including canal lining and Construction of CM&CD works from KM 93.700 to KM 111.000+487 m of Polavaram Irrigation Project Left Main Canal(Package-5)-part work entrusted to M/s PSK-HES(JV)-Rate for Blasting in HDR with Muffling Arrangements – Permission-Accorded- Orders - Issued.

WATER RESOURCES (PROJ.I.A2) DEPARTMENT

G.O.RT.No. 366 **Dated: 22-05-2018**

Read the following:-

From the ENC, PIP, Dowlaiswaram, Lr. No.ENC/PIP/DCE2/OT.2 /AE4/PIPLMC Pkg-5 Dated: 08-10-2017 and 07-04-2018.

ORDER:

In the references read above, the Engineer-in-Chief, Polavaram Irrigation Project has submitted that the work of Package No. 5 of PIPLMC was originally entrusted to M/s Sabir Dam & Water Works Construction Company Limited, Hyderabad with an agreement period of 24 months i.e. upto 22/02/2007. As the agency could not complete the work within agreement period, Extension of times were given in different spells upto 30.06.2016. The original contractor completely abandoned the work since 03/2013. After issuance of G.O.Ms.No.22, I & CAD (Reforms) Department, dated 23.2.2015, the original contractor resumed the work during 04/2015 and continued the work upto 12/2015 and abandoned the work. Even after issuing several notices, the original contractor did not turn up to resume the work.

2. Keeping that in view, the Principal Secretary, Water Resources Department reviewed the package wise progress of work on 16.03.2016 & 30.03.2016 and issued minutes of meeting to delete some part of the subject work under clause 60(c) of PS to APDSS from original contractor i.e. M/s.Sabir Dam & Water Works Construction Company Limited, Hyderabad and to send proposals for according permission by the Government for entrusting to a new agency as the original contractor completely abandoned the work. Accordingly, the deleted work under clause 60(C) of PS to APDSS was entrusted to M/s.PSK-HES(JV), Hyderabad and concluded agreement vide Agt.No.27/2016-17, Dt:28.12.2016.

3. Subsequently, the new agency M/s.PSK-HES (JV), Hyderabad started executing the work in the reach from Km.100.300 to Km.102.500. The Left Main Canal reaches from Km 100.300 to Km 102.500, and from KM110.500 to KM 111.000+487 are very much close and adjoining to the Railway line, Public amenities and temples. In the above reaches, HDR is also present and requires blasting for excavation. In such circumstances, during blasting, rock pieces may fly on railway tracks and road and may cause damage of property and people. Hence muffling arrangement is inevitable during blasting of HDR to avoid fly rock.

(P.T.O.)

The contracting agency is requesting payment for muffling arrangements during blasting of HDR in the reaches from KM 100.300 to KM 102.500 and from KM 110.500 to KM. The proposal is placed before the Joint Committee of State Level Standing Committee & IBM Committees.

4. The Joint Committee of State Level Standing Committee & IBM Committees after detailed discussion, have recommend to the Government for approving the additional rate of Rs. 29.21/- per Cum (SSR 2004-05) towards muffling arrangement in addition to the initial rate of excavation in HDR requiring blasting. The tentative financial implication considering the tentative quantity of 377938 Cum is Rs. 1,11,05,884/-.

5. The Engineer-in-Chief, Polavaram Irrigation Project has, therefore, requested to consider the proposal for approving the additional rate of Rs 29.21/- per Cum (SSR 2004-05) towards muffling arrangement in addition to the initial rate of excavation in HDR requiring blasting as recommended by the State Level Standing Committee with financial implication considering tentative quantity of 377938 cum amounting to Rs 1,11,05,884/-.

6. Government after careful consideration hereby accord permission to the Engineer-in-Chief, PIP for approving the additional rate of Rs 29.21/- per Cum (SSR 2004-05) towards muffling arrangement in addition to the initial rate of excavation in HDR requiring blasting as recommended by the State Level Standing Committee with financial implication considering tentative quantity of 377938 cum amounting to Rs 1,11,05,884/- subject to ensuring the correctness of the Rate towards muffling arrangement, excavated quantity and additional payment as per the Agreement conditions and Government Orders in vogue.

7. The Engineer-in-Chief, Polavaram Irrigation Project, Dowlaiswaram shall take necessary action in the matter accordingly.

8. This order issues with the concurrence of Finance (FMU-WR II) Department vide their U.O.No. 48022/75/FMU-WR II/2018, dt.10-05-2018.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)
SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PIP, Dowlaiswaram
Copy To:
The Accountant General, A.P, Hyderabad
The Director of Works & Accounts, Ibrahimpatnam,Vijayawada
Finance (FMU-WR II) Department
The P.S to Minister (WRD)
The P.S to Secretary (WRD)
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER